0.33

BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Construction of Additional Class rooms at Govt primary school at ward no -01
2	Sanctioned Estimate No. And Date	**JOB NUMBER : 001-24-000012**
3	Name of the Contractor	Sri T S Kothanda Raju (Charan Constructions)
4	Time Stipulated for Completion of work	120 days
5	Date of Commencement	09-03-2024
6	Date of Completion:	02-08-2024
7	Measurment Recorded	—
	M.B No	4664
	Page No	466389 - 466395
8	Name of the Office/ Officials incharge of the work	—
	1) Asst. Exe.Engineer	Ramadanjeenal
	2) Asst. Engineer	Asst. Executive Engineer Yelahanka Sub. Division (BBMP Yelk. Zn) Yelahanka, Bangalore

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs. 4995231/-	4967900/-	—	27331/-	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramadanjeenal
Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yelk. Zn)
Yelahanka, Bangalore
ASSISST. EXE. ENGINEER
Yelahanka SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾ
ಯಲಹಂಕ ವಿಭಾಗ